

PROPOSED SCHEDULE

Project CTH C Road Improvements Harvey Road - Fleming Creek Bridge		County Traverse	Hwy. No.	Contractor Hegg Contractors Inc.
Contract Time <input checked="" type="checkbox"/> Working Days <input type="checkbox"/> Calendar Days	or Completion Date of	Estimated Start Date 6/13/2016	Estimated Completion Date 8/19/2016	Prepared By Rod Saxe
				Date 5/17/2016

2. Bar graphs shall be drawn chronologically in the sequence the work will be performed to depict the progress schedule. On working day contracts, the controlling item must be identified.

Work Items or Operations	Quantity & Units	Est. Daily Production	<input type="checkbox"/> Month <input checked="" type="checkbox"/> Week of →												Proposed	
			13-Jun	20-Jun	27-Jun	5-Jul	11-Jul	18-Jul	25-Jul	1-Aug	8-Aug	15-Aug	22-Aug			
Estimated No. of Working Days per		<input type="checkbox"/> Month <input checked="" type="checkbox"/> Week	5	5	5	4	5	5	5	5	6	5	5	5		
Start Project Mobilization	Is	X														Proposed
Traffic Control	Is	XX	X	X	X	X	X	X	X	X	X	X	X	X		Proposed
Silt Fence	3,250 feet	XXX														
Inlet Protection	19 each	XXX														
Ditch Checks	100 feet				X	X	X									
Removing Items : Culverts , Curb Sidewalks ,	Is	XX	XX	XX	XX	XX										
Common Excavation	7,741 cy	XX	XX	XX	XX	XX	XX	XX	XX							
New Storm Sewer Manholes and Inlets	933 feet 16 each		XX	XX	XX	XX	XX	XX	XX	XX						
Select Borrow	275 cy			XX	XX	X	X	X	X							
Base Aggregate Dense 1 1/4 - Inch	9,887 ton			XX	XX	XX	XX	XX	XXXX							
Base Agggrate 3/4" Shaping Shoulders	697 ton 1.5 Sta											XXXX				
HMA Pavement Asphalt Surface	4,385 ton 720 ton											XXXXXX	XXXX			
Concrete Driveway Sidewalks and Curb	5405 sf 2354 lf								XXXXXX	XXXXXX	XXXXXX					
Turf Establishment	1,511 sy											XXXXX				
Install E- Mat	3,410 sy												XXXX			